



Group Addresses





































Project: CAJ
























Start date: mardi 2 décembre 2025

Print date: **mardi 2 décembre 2025**

Print time: 18:50:40

Status: Tested

Address	Name	Type	Central	Pass through Line Coupler
Description				
Comments				
 1	House			No
 1/1	Lights			No
The Lights for the whole house.				
 1/1/1	Bathroom_SW	switch	No	No
Connection				
 1/1/2	Bathroom_L_FB	switch	No	No
 1/1/3	BR1_SW	switch	No	No
 1/1/4	BR1_L_FB	switch	No	No
 1/1/5	BR2_SW	switch	No	No
 1/1/6	BR2_L_FB	switch	No	No
 1/1/7	BR3_SW	switch	No	No
 1/1/8	BR3_FB	switch	No	No
 1/1/9	C_SW	switch	No	No
 1/1/10	C_SW_FB	switch	No	No
 1/1/11	Corridor_SW	switch	No	No
 1/1/12	Corridor_FB	switch	No	No
 1/1/13	Corridor_DIM	dimming control	No	No
 1/1/14	Corridor_DIM_VAL	percentage (0..100%)	No	No
 1/1/15	Corridor_VAL	percentage (0..100%)	No	No
 1/1/16	Dining_SW	switch	No	No
 1/1/17	Dining_FB	switch	No	No
 1/1/18	Garage_FB	switch	No	No
 1/1/19	Garage SW Sensor	switch	No	No
 1/1/20	Hall_SW	switch	No	No
 1/1/21	Hall_FB	1 bit	No	No
 1/1/22	Hall_DIM	dimming control	No	No
 1/1/23	Hall_DIM_VAL	percentage (0..100%)	No	No
 1/1/24	Hall_VAL	percentage (0..100%)	No	No
 1/1/25	Kitchen_SW	switch	No	No
 1/1/26	Kitchen_FB	switch	No	No
 1/1/27	LR_SW	switch	No	No
 1/1/28	LR_FB	switch	No	No
 1/1/29	Office_SW	switch	No	No
 1/1/30	Office_FB	switch	No	No
 1/2	Blinds			No
The blinds for the whole house.				
 1/2/0	BR3_BL_MOVE	up/down	No	No
 1/2/1	BR3_BL_STOP/STEP	1 bit	No	No
 1/2/2	BR1_BL_MOVE	up/down	No	No

Address Description Comments	Name	Type	Central	Pass through Line Coupler
 1/2 The blinds for the whole house.	Blinds			No
 1/2/3	BR1_BL_STOP/STEP	1 bit	No	No
 1/2/4	BR2_BL_MOVE	up/down	No	No
 1/2/5	BR2_BL_STOP/STEP	1 bit	No	No
 1/2/6	Kitchen_BL_MOVE	up/down	No	No
 1/2/7	Kitchen_BL_STOP/STEP	1 bit	No	No
 1/2/8	LR_BL_MOVE	up/down	No	No
 1/2/9	LR_BL_STOP/STEP	1 bit	No	No
 1/2/10	LR_BL_Height_FB	1 byte	No	No
 1/2/11	Kitchen_BL_Height_FB	1 byte	No	No
 1/2/12	BR2_BL_Height_FB	1 byte	No	No
 1/2/13	BR1_BL_Height_FB	1 byte	No	No
 1/2/14	BR3_BL_Height_FB	1 byte	No	No
 1/2/15	LR_BL_Slats_FB	1 byte	No	No
 1/2/16	BR1_BL_Slats_FB	1 byte	No	No
 1/2/17	BR2_BL_Slats_FB	1 byte	No	No
 1/2/18	BR3_BL_Slats_FB	1 byte	No	No
 1/2/19	Kitchen_BL_Slats_FB	1 byte	No	No
 1/3 Weather station	meteo			No
 1/3/0	WS_Alarm	alarm	No	No
 1/3/1	WS_Brightness	brightness (lux)	No	No
 1/3/2	WS_Rain	boolean	No	No
 1/3/3	WS_Temp	temperature (°C)	No	No