



Buildings

Project: CAJ

Start date: mardi 2 décembre 2025

Print date: mardi 2 décembre 2025

Print time: 18:50:13

Status: Tested

Buildings CAJ

Address	Manufacturer	Order Number	Product	Application	Status
Description					
Comments					
Installation Notes					
 CAJ					
 G Floor					
 Bathroom					
Control is:Light - 3rd switch 2nd button					
 Bedroom 1					
Controls are:Light - 2nd switch 1st buttonblind - 1st button					
 Bedroom 2					
Controls are:Light - 1st switch 1st buttonblind - 6th button					
 Bedroom 3					
Controls are:Light - 3rd switch 1st buttonblind - 1st button					
 Corridor					
Control is:Light - 2nd switch 2nd button					
 Dining Room					
Control is:Light - 2nd switch 4th button					
 Garage					
Control is:Light - movement sensor					
4.0.-	Schneider Electric Industries SAS	MTN684016	KNX power supply REG-K/160 mA		
4.0.-	Schneider Electric Industries SAS	MTN684016	KNX power supply REG-K/160 mA		
4.0.10	Schneider Electric Industries SAS	MTN644592	Binary input REG-K/ 8x10	Multifunction.Counter 12BA/1.1	
4.0.11	Schneider Electric Industries SAS	MTN646991	Control unit 0-10 V REG-K/3f with manual mode	Universal dimming 3211/1.1	
Actuators for dimming lights:					
- Corridor dimming light					
- Hall second dimming light					
 Hall					
Controls are:1st Light - 1st switch 3rd button					
2nd dimming Light - 2nd switch 3rd button					
 Kitchen					
Controls are:Light - 1st switch 4th buttonBlind - 2nd button					
 Living Room					
Controls are:Light - 3rd switch 4th buttonBlind - 4th button					
 Office					
Control is:Light - 1st switch 2nd button					